INFORMATION SHEET



May 24, 2019 4200-FLOJV-ALBEF-490-ZR-CM-100005

ALBERT EMBANKMENT **WORKS UPDATE**

We continue with our works at our Albert Embankment site to construct the new area of foreshore and sewer interception structures.

Following the completion of secant piling and the installation of the capping beam around the shaft perimeter within our eastern cofferdam, we have started excavating our 50m deep drop shaft. Once we sink the shaft to 15m, we will begin digging our tunnel that will connect our two cofferdams. We will then continue shaft excavation to 50m using a sprayed concrete lining technique. These permanent structures will connect with the new Tideway Tunnel to the existing Bazalgette sewer system.

In our second cofferdam, located just east of Vauxhall Bridge, we are preparing to excavate our second shaft which will be 16m deep. We will soon install a guide wall to outline the shaft perimeter and guide where we will install secant piles. Secant piles are inserted using an auger which rotates the pile cast into the ground to the specific depth.

All material excavated from both of our shafts and connection tunnel will be removed from site by barge.

Updated Working Hours

To coincide with the start of shaft excavation our working hours have changed to 24hrs Monday to Friday and a full Saturday shift from 08:00 to 18:00.

If you have any queries during this period, please feel free to contact the Tideway 24hr Helpdesk on 08000 30 80 80 or email helpdesk@tideway.london

If you are interested in being be kept up to date with our works then please contact communityrelations@tideway-central.london

KEY INFO

Key information here

Working hours:

- 24hrs Monday to Friday
- 08:00 18:00 Saturday

What to expect:

 Ongoing normal construction activities

What we will do:

- Continue to monitor noise and vibration levels
- Keep you informed of upcoming works







