### DEPTFORD CHURCH STREET AND GREENWICH PUMPING STATION COMMUNITY LIAISON WORKING GROUP MEETING





#### Content

Торіс	Lead				
Welcome, introductions and overall project overview	Allen Summerskill				
<ul> <li>Planning submission presentation – Deptford Church Street</li> </ul>	Joe Selwood				
<ul> <li>Construction update – Deptford Church Street</li> </ul>	Audric Rivaud				
<ul> <li>Noise and air quality – Deptford Church Street</li> </ul>	Anna Fish				
<ul> <li>Construction update – Greenwich Pumping Station</li> </ul>	Rob Smith				
<ul> <li>Noise and air quality – Greenwich Pumping Station</li> </ul>	Anna Fish Rebecca Oyibo				
Community Relations					
Mitigation	Emily Black				
Actions from previous meeting	Allen Summerskill				
Feedback and discussion	All				
Any other business	All				

### **PROJECT OVERVIEW**





# **DEPTFORD CHURCH STREET**



### DEPTFORD WORKS UPDATE SHAFT & CULVERT



# Air Treatment Chamber (Phase 1)

- Sheetpiles installation complete
- Excavation complete
- Slab construction started
- <u>NEXT</u>: continue with slab/walls/roof





- Vortex generator complete
- Walkways on-going
- Pit bottom works restarted
- <u>NEXT</u>: removal of backfill from the shaft



#### Culvert

- Base slab, walls and roof now complete
- <u>NEXT</u>: safety stack chimney and backfill

### **DEPTFORD WORKS UPDATE** COMBINED SEWER OVERFLOW (CSO)



#### **CSO Phase 1: Interception Chamber**

- Internal structures complete
- <u>NEXT</u>: testing of mechanical, electrical, instrumentation, control and automation (MEICA) equipment

# CSO Phase 2: Sewer connection

- Demolition of roof and eastern wall of sewer complete
- Installation of temporary flume complete
- Demolition of Western sewer wall and opening to CSO phase1 started
- NEXT: demolition completion, flume hanging and connection to CSO phase1









### **DEPTFORD 12 MONTHS LOOK AHEAD**



		2022			2023												202	24		
	1 2 3	4	5 6	7	89	10 11 12	2 1 2	2 3	4 5	56	7 8	9	10 1	1 12	1	2	3 4	5	6	7
Shaft/culvert civils + MEICA																				
Tunnel activities from DEPCS																				
Air Treatement chamber, including mechanical installation																				Overall scheme
CSO civils, mechanical and electrical																				LAN MAY
Surface works, Landscaping and site reinstatement																				

# NOISE AND AIR QUALITY





### DEPTFORD CHURCH STREET: ENVIRONMENT



	Noise	Air Quality
Month	S61 Exceedances	24h PM10 exceedance
Jul-21	0	0
Aug-21	0	0
Sept-21	0	0
Oct-21	0	0
Nov-21	0	0
Dec-21	0	0
Jan-22	0	0
Feb-22	0	0
Mar-22	0	0

- Site plant and machinery run on hydrotreated vegetable oil (HVO) fuel
- Anti-idling campaign to limit air quality impacts

No noise or air quality exceedances to report

#### **Content – Greenwich Pumping Station**

Торіс	Lead
<ul> <li>Noise and air quality – Greenwich Pumping Station</li> <li>Community Relations</li> </ul>	Rob Smith Anna Fish Rebecca Oyibo Emily Black
Actions from previous meeting	Allen Summerskill
Feedback and discussion	All
Any other business	All

### **GREENWICH PUMPING STATION**





### **GREENWICH WORKS UPDATE**

#### Main Site & Shaft

- Tunnelling has continued to Ring 3043
- Greenwich connection tunnel drive completed on April 5th 2022
- Commenced tunnel strip and clean (removal of slurry pipework and pumps)

#### **Combined Sewer Outfall (CSO)**

- Demolition of 120 year old brickwork live sewer while maintaining flow into a temporary flume installed last year
- Suspension of live sewer
- Completion of excavation
- Start of base slab

#### **East Beam Engine House**

- Remove historical slab & completion of backfilling of historical ground
- Pouring of a permanent spanned reinforced concrete slab 50% done (2 bays out of 4)





### IN THE TUNNEL & TUNNEL BORING MACHINE





# PHOENIX WHARF



#### **Muck Away**

Road – 161,347 tonnes (59%) River – 110,096 tonnes (41%)

TOTAL – 271,443 tonnes



# COMBINED SEWER OVERFLOW















# EAST BEAM ENGINE HOUSE









# **GREENWICH LOOK AHEAD**



#### Tunnelling

- TBM Annie completed her journey from Greenwich to Chambers Wharf on April 5<sup>th</sup> 2022
- Tunnel strip out and first clean
- Slurry treatment plant strip down and demobilisation, remove civils elements and hand over
- Secondary lining preparation, shutter delivery and launch

#### **Combined Sewer Overflow (CSO)**

- Construct base slab
- Remove temporary props
- Finish permanent concrete portal between CSO (permanent work) and existing penstock chamber (120 years old)
- Construct permanent lining walls

#### **East Beam Engine House**

- Excavation of MEICA\* pit in Northeast corner (~3.5m deep)
- Installation of MEICA air duct & backfill
- Complete pouring of new permanent spanned slab

\*Mechanical, Electrical, Instrumentation, Control and Automation – the mechanics that will finally operate Tideway 17

### **TUNNEL STRIP AND CLEAN**





- Removal of grout batching plant
- Removal of surface air compressors
- Removal of water-cooling equipment
- Removal of mechanical and electrical workshops
- Removal of surface vent fan
- Removal of slurry pipework from tunnel
- Removal of 4 slurry boost pumps from tunnel
- Removal of services and rail between Greenwich and Deptford

### PHOENIX WHARF – DEMOB





- Removal of the muck handling plant
- Dismantle and removal of acoustic sheds over the plant
- Strip and clean of the plant returning to supplier in France
- Removal of tanks
- Removal of pipe brackets and pipework
- Removal of culvert and ramp
- Removal of temporary foundations

### **SECONDARY LINING**







- 6 drum shutters for secondary lining are being manufactured in Slovenia
- They will be delivered into Greenwich site and assembled in the shaft
- They will be launched one at a time from Greenwich on their journey to Chambers Wharf

# **NORMAN ROAD - CLOSURE**





- Norman Road Vehicle Holding Area (VHA) will remain in place until 22nd September 2022
- During dismantling of equipment, vehicles will use this holding area to park limited space on site to hold vehicles while dismantling
- Road closure needed to facilitate delivery of the secondary lining shutters (abnormal load deliveries)

### MAIN SITE – COMBINED SEWER OVERFLOW

CSO = Underground Interception Chamber, 20m x 10m x 12m deep. Remaining works = heavy civils





Tideway

# **MAIN SITE - CULVERT**









### MAIN SITE – AIR TREATMENT CHAMBER



ATC = Air Treatment Chamber, underground structure excavated within a cofferdam Remaining works = Sheet piling, excavation & heavy civils





# MAIN SITE – SHAFT WORKS



Remaining works = Stainless steel vortex installation, secondary lining, internal walls, shaft cover slab,



### MAIN SITE – LANDSCAPING





# NOISE AND AIR QUALITY





### GREENWICH PUMPING STATION: ENVIRONMENT



	Noise	Air Quality	
Month	S61 Exceedances	24h PM10 exceedance	
Jul-21	1	0	
Aug-21	2	0	
Sept-21	0	0	
Oct-21	0	0	l
Nov-21	0	0	-
Dec-21	0	0	
Jan-22	0	0	
Feb-22			
Mar-22			

- Site plant and machinery run on hydrotreated vegetable oil (HVO) biofuel
- Anti-idling campaign to limit air quality impacts

#### More by River:

- Target 30% waste removed by barge, achieved 40.5% (up to 24/03)
- Removed 6860 wagons from the road, reducing noise and air quality impacts and reducing congestion
- July 21 exceedance due to demolition works overrunning into extended hours on a Saturday after 1pm
- Aug 21 exceedance due to a pipe being disconnected at Phoenix Wharf.

### **COMMUNITY RELATIONS**







As part of British Science Week a group of 32 five and six year olds visited the Cottons Centre to learn about Tideway.

Tideway volunteers spoke to the group about our five senses and asked the children what they thought they would hear when standing next to the River Thames. This was followed with an outdoor exercise near the river to help them really engage with their surroundings and to make a pledge to improve their school environment and make it greener.



#### spring-2022\_east\_aw\_web.pdf (tideway.london)

Illuminate Rotherhithe is a free annual festival inspired by the history of the Thames, docks, migration and the sailing of the Mayflower – an English ship that transported the first English Puritans, known today as the Pilgrims, to the New World (America) in 1620



Tideway's community investment programme helped fund this year's festival which included nearly 50 free lantern making workshops to local schools, clubs, churches, nature reserves, city farms, community centres and the lantern procession

### MITIGATION

100

Tidewdy

mann

Tideway

EPTI

HERRENKNECH



AND DOWN THE REAL

# MITIGATION - making a claim if affected by Tideway's work



#### Who do I go to for advice?

For personal assistance contact our Helpdesk: 08000 30 80 80 or helpdesk@tideway.london

For independent advice contact Independent Advisory Service (IAS) Helpline: 0800 917 8845 or info@tidewayias.co.uk

#### How do I submit my claim?

The Heldesk can submit your claim to the Independent Compensation Panel (ICP) on your behalf, or you can submit your claim direct to the ICP: <a href="mailto:admin@tidewayicp.london">admin@tidewayicp.london</a>

You can download the claim form from the Tideway website:

www.tideway.london/help-advice/compensation-information/Independent-Compensation-Panel



- If you do have any questions or enquiries, please contact the Tideway Helpdesk:
- Telephone: 0800 030 80 80
- Email: Helpdesk@Tideway.London

### THANK YOU



The state of the second of the second

# Any questions?

HE

ANALY CONTRACTOR AND ANALY ANALY

The second s

101



# **RECONNECTING LONDON** WITH THE RIVER THAMES

**#SuperSewer** 

www.tideway.london