



MEETING NOTE

Subject:	Chambers Wharf – Community Liaison Working Group
Date and time:	Monday 4 April 2022, 6:30pm – 8:00pm
Location:	Virtual – via Microsoft Teams
Chair:	Patricia Brown
Notes:	Emily Black

Attendees

Chair

• Patricia Brown (PB)

Residents, referred to by initial

- AA
- HN
- AO
- SS

Southwark Council

- Jillian Haughton (JH)
- Jacqueline Christie (JC)
- Richard Earis (RE)
- Roger Taylor (RT)

Tideway and CVB

- Allen Summerskill, Tideway Stakeholder and Consents Manager (AS)
- Emily Black, Tideway Engagement Manager (EB)
- Eddie Edmonds, CVB Tunnelling Manager (EE)
- Joseph De La Fuente, CVB Graduate Environmental Advisor (JF)
- Martin Griffiths, CVB Senior Community Relations Manager (MG)
- Rudie Masukume, CVB, Community Relations Officer (RM)

Thames Water

• Demi Dean, Communications and Stakeholder Manager (DD)

	Item
1.0	Welcome, introductions and apologies
	PB welcomed the attendees and ran through the agenda. There were four residents in attendance. Six had confirmed attendance prior to the meeting.
	Jillian Houghton, Project Manager in the Regeneration Division at Southwark Council introduced herself. She has taken over from Dan Taylor and will be working on the Community Enhancement Fund alongside Jacqueline Christie.
2.0	Actions from previous meetings

PB updated or	n the consolidated list	of actions from:							
 13 Dec 	ember 2021 - Comm	unity Liaison Wor	king Group						
	 4 November 2021 - Community Enhancement Fund walkabout with Southwark Council 								
	tember 2021 - Comn able discussion	nunity Enhanceme	ent Fund and Section 1						
Meeting Date	Action	Lead	Status						
	Open actions f	rom previous me	etings						
13/12/2021	Tideway to provide more detailed, visual information of the phasing of the end of tunnelling and start of secondary lining	Tideway Team	This information was presented at 04 April 2022 meeting Closed						
13/12/2021	activities. Tideway to provide more information on the	Tideway Team	This information was presented at 04 April 2022 meeting						
	Commissioning process and what it will mean for residents.		Closed						
04/11/2021	Southwark Council officers to follow up with housing team on security issues for Fountain	Southwark Council	Southwark Council provided update to sa action was still underway with counci teams and Tideway.						
	Green Square		Open and ongoing.						
04/11/2021	Southwark Council to host another walkabout to promote the Community Enhancement Fund.	Southwark Council	A date for this was being progressed Post meeting note: Next walkabout scheduled for 21 May 2022 at 11am. Email <u>GetInvolved@tideway</u> ondon to register interest in attending.						
27/09/2021	Southwark Council officers to engage with Wrayburn Community	Southwark Council	Open and ongoing. Southwark Council officers confirmed tha if any plans come forward for the						

3.0	- Arrival of TBM Selina at Ab	then the Wrayburn Community Organisation will be engaged with. Currently no further plans have been proposed.
	 Change of site activities Secondary lining Noise and air quality Commissioning process 	
3.1	Construction Update EE provided an update on the late here - <u>link</u>).	st construction progress (see presentation
	Abbey Mills Pumping Station. The	ina' is tunnelling from Chambers Wharf to team have constructed over 5km of the oaching Abbey Mills and is expected to
	tunnel into the shaft shortly.	to the shaft wall at Chambers Wharf and will
	•	ely completed her 4.5km journey from ambers Wharf on Tuesday 5 April 2022.
	Following the end of primary tunne	Iling the team will be focusing on:
	pieces to the surface and the surface and the four specialist lifting crane Residents will be able to view Path.	g the machine down into 11 pieces, lifting the nen taking them away by barge. A large will be used for this operation. w the crane movements from the Thames
	 when this activity is taking Strip out of the services an consolidated lorry moveme Removing and demobilising 	-
	secondary lining can start. Secondary lining is when th the inside of the tunnel.	dismantling the slurry treatment plant so that ne team add a second layer of concrete onto in Summer 2022 and is expected to last until

		low:			an	ing	pei	100	0	cor	istr		ion,			
		2021 2022 2023 2024														
Anti-it- (Overtee					01	0.2	0.2	~	01	0.0	0.2	~	01	0.0	00	
Activity/Quarter Finish Tunnelling	Apr-22	Q1 Q2	Q3	Q4	QI	Q2	Q3	Q4	QI	Q2	Q3	Q4	Q1	Q2	Q3	Q
Start Secondary Lining	Jun-22													-		+
Finish Secondary Lining	Feb-23				-						-			-		+
Start Cofferdam Removal	Sep-23															
inish Cofferdam Removal	May-24													•		
Start Commissioning	Jan-23								•							
Vacate site	Sep-24															
Resident quest	ions and	Tide	ewa	y re	sp	ons	ses									-
Q . When will the slurry treatment plant (facilities on the west of the site) start to be removed?																
Response . Once immediately with focus on the rive removing the tan the site. The wat	the remo rside area ks, the sl	oval o a ano urry	of th d rei trea	e se nov tme	ervi ve t ent	ices he r plar	ins muc nt a	side ck-a nd	e th awa the	e tu iy fa bui	inn acili ildir	el. \ ities ngs	We s be at t	will for	е	
We will be workin Slurry Treatment Q . What will the	t Plant are	ea of	the	site	e is	so	cor	nstr	aine	-	; inv	war	ds a	as t	he	
Q. What will the slurry treatment area be used for?Response. It will be used for storage.																
Response. It wil				r th	e re	ecoi	nfig	jurii	ng t	he	site	e foi	r se	cor	nda	ry
Response . It wil Q. What is the tir lining and what y		รเลเ	Response. About 3 to 4 months in total and we will start in 2022.													
Q. What is the tir lining and what y	ear will it		hs ir	n tot	ala	and	we	WI	li st	an	111 2	-02				
Q. What is the tir lining and what y	vear will it ut 3 to 4 n	nont												ere	d? /	Ar

	Q. When will the water treatment plant be removed?	
	Response. It will be removed at the start of 2023.	
	Q. What other works will generate noise?	
	Response . As we take down the buildings and facilities there will be noise as we need to remove cladding, the above ground structures and foundations etc but we continue to use methods to minimise noise and keep within our permitted levels.	
	Q. What will be the hours of operation?	. th
	Response. The slurry treatment plant dismantling is expected to take place between 8am-6pm Monday and Friday, 8am- 1pm Saturday. We do not expect to use extended hours. We are discussing the Section 61 – noise / working hours with Southwark	
	Council currently.	
	Q. A resident commented that the noise levels from drilling remains high and asked if there will be compensation for residents.	
	Response . There are no plans for wholesale respite to residents. However, residents can still apply to the Independent Compensation Panel (details below) if they feel affected by Tideway's works.	
3.3	Noise and air quality monitoring	
	JF provided an update on noise and air quality monitoring	
	Tideway aims to limit the noise we make, and we always aim to stay within permitted limits.	
	 There have been zero noise exceedances in the last 6 months There have been zero air quality alerts in the last 12 months 	
	JF noted that a new Section 61 is being drafted and submitted to the London Borough of Southwark regarding agreeing upcoming work.	

3.4	Commissioning process
	EE explained what the commissioning of the new tunnel will mean for Chambers Wharf. Commissioning is the word used to describe the testing of the systems involved in the operation of the sewer. It will take place across our sites to ensure the systems put in place all work and work across all locations.
	At Chambers Wharf there is limited electrical and mechanical commissioning to undertake compared to other sites. For example, staff will need to continue to check the electrical and control kiosk and ventilation of the tunnel etc.
	Q. How tall is the ventilation column?
	Response . There will be 3 new ventilation columns once the tunnel is operational. Each column will be 5.1m in height.
	Q. Will the ventilation column have any impact on the flats at Fountain Green Square?
	Response . In a typical year, air will go into the ventilation columns and tunnel rather than coming out. In the very rare instances when air is released it will go through a below ground filtering treatment system to remove any odours.
	ACTION 2 . Tideway to include the previous community liaison working group presentation on the ventilation shaft with these minutes.
	The function and appearance of the ventilation columns was described in detail in a specific Community Liaison Working Group in May 2019. See presentation <u>here</u> . Action closed.
3.5	Community relations
	 MG provided a summary of some of the community relations initiatives that have been undertaken recently including: Illuminate Rotherhithe - Tideway's community investment programme once again helped fund this year's festival which included nearly 50 free lantern making workshops to local schools, clubs, churches, nature reserves, city farms, community centres and the lantern procession River Times Spring 2022 magazine edition has been distributed to properties within 250m of Tideway sites. A link to the magazine can be found <u>here</u>. British Science Week - a group of 32 five- and six-year olds visited Tideway's officers to learn about the super sewer.
3.6	Mitigation and contacting Tidoway
3.6	Mitigation and contacting Tideway
	EB reminded residents of the mitigation process available if you feel affected by Tideway's work.
	Independent Compensation Panel
	You can download the claim form from the Tideway website: here

or personal assistance contact our Helpdesk: 08000 30 80 80 or <u>elpdesk@tideway.london</u>
ne Heldesk can submit your claim to the Independent Compensation Panel CP) on your behalf, or you can submit your claim direct to the ICP: Imin@tidewayicp.london
 For independent advice contact Independent Advisory Service (IAS) Helpline: 0800 917 8845 or <u>info@tidewayias.co.uk</u>
outhwark Council Community Enhancement Fund and Section 106 odates
C provided an update from Southwark Council (see presentation). provement work at Cherry Garden has started and is expected to take 14 eeks to complete.
a. Why doesn't it include Fountain Green Square?
Southwark response . This work was initially identified and funded as part f the Tideway project Section 106 agreement.
Residents are welcome to submit proposals for Fountain Green Square prough the Community Enhancement Fund.
Does it include seating?
Southwark response . There is no more additional seating as to what was nere originally.
Q. What about trees? People can hide behind trees.
Southwark response . Trees in the garden have been removed to allow nore light into the area and improve biodiversity (the older trees were not illowing the shrubs to survive and thrive). It will feel a lot brighter.
A. When are you scheduled to finish?
outhwark response. At the end of April.
C provided an update on the George Row play area which is funded as part of e Tideway S106 Agreement. Southwark Council are about to appoint the ntractor for the work. The construction will take 22 weeks.
also highlighted that free tennis lessons were also due to start. These had the funded through the Community Enhancement Fund.
aflets promoting the Community Enhancement Fund have also been posted residents within the funding area.
he next resident walkabout to discuss the Community Enhancement Fund will ke place in May.

	meeting by thanking today's meeting	residents, as well	officers, for attendin							
Meeting Date Action Responsibility Status										
Open actions from previous meetings										
	Tideway to provide more detailed programme of upcoming activities regarding site reconfiguration and preparation for secondary lining.	Tideway Team	Open							
04/04/2022	ACTION 2. Tideway to include the previous community liaison working group presentation on the ventilation shaft with the minutes.	Tideway Team	Closed and include with minutes – <u>here</u>							