

INFORMATION SHEET

2024-TDWAY- GREPS-150-ZZ-CO-700031
January 2024



GRANDS PROJETS



GREENWICH PUMPING STATION

CONSTRUCTION UPDATE

The team at the Greenwich Pumping Station site is making good progress taking down the acoustic enclosure adjacent to Norman Road, which has allowed us to work 24 hours a day to construct the new super sewer tunnel below ground.

All the cladding panels have now been removed.

We are not permitted to work near the DLR viaduct due to their restrictions for safety reasons when trains are running. This means we are expected to carry out the remainder of the works at night, from 10pm to 7am. To minimise noise, we are dismantling the structure rather than undertaking demolition. However, this may still result in occasional low to medium noise. We apologise for any disruption this essential work may cause.

We will, as always, be working within noise limits agreed with the council. Damping down will be used to reduce any dust. Dismantling work will continue next month.

We will send email updates to summarise planned work we have agreed with the DLR. If anybody wishes to receive these, they should contact the Tideway Helpdesk: helpdesk@tideway.london

The updated schedule for night works is on the next page with working hours below.

The site team will continue to try our best to minimise disruption, but we understand some people are affected more than others by noise and vibration during construction work.

KEY INFO

WORKING HOURS ONSITE

- Normal: Monday to Friday: 8am to 6pm, Saturday 8am to 1pm
- Extended: Monday to Friday: 6pm to 10pm, Saturday 1pm to 5pm (in the CSO)
Night: 10pm to 7am (for noise enclosure removal)
- Up to one hour start up and shut down periods before and after these times

WHAT TO EXPECT

- Increase in noisier activities
- Increase in night works

WHAT WE WILL DO

- Continue to use best practice
- Monitor noise & dust levels
- Hold Community Liaison Working Group meetings; Contact the Helpdesk to join us at the next one

24 HOUR HELPDESK 08000 30 80 80

helpdesk@tideway.london | Freepost TIDEWAY
www.tideway.london

   @TidewayLondon

**GREENWICH PUMPING STATION
ACOUSTIC ENCLOSURE DISMANTLING
NIGHT WORKS WORKS SCHEDULE**

 Night Works No Works

January 2024

Mon	Tue	Wed	Thu	Fri	Sat	Sun
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31	1	2	3	4

February 2024

Mon	Tue	Wed	Thu	Fri	Sat	Sun
29	30	31	1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	1	2	3



PHOENIX WHARF

North of the two railway lines, at the Phoenix Wharf area of our site, we need to remove mooring and sheet piles, as well as the pontoon in Deptford Creek. This work will be in February and March and will be done before we begin Deptford Creek ecological enhancement works in the Spring.

Some of this work may also be noisy and cause vibration, but will be happening during daytime working hours.

If you feel you may be affected by any of Tideway’s work, including these activities, contact the Helpdesk - helpdesk@tideway.london - to discuss support available through the Independent Compensation Panel process.

We would like to thank you for your patience and co-operation while we continue construction for the Thames Tideway Tunnel at the Greenwich Pumping Station site.

The new super sewer is expected to be operational in the latter half of 2025, working to clean up the River Thames for the benefit of many future generations of Londoners.