

INFORMATION SHEET



Tideway

ferrovial
construction



Dear neighbour,

Tideway's main construction and major civils work is now coming towards the final stages at both our Kirtling Street and Heathwall Pumping Station sites.

The super sewer has started to 'go live' in recent months (Summer 2024). This is where parts of the system are switched on and we will start to protect the Thames from sewage pollution for the first time. Testing of the tunnel is due to be completed in 2025. At this point it will start preventing an estimated 95 per cent of sewage spills that currently overflow into the tidal Thames, helping to improve the water quality for fish and other wildlife - and for people who use it for recreation and leisure.

With some activities still being carried out on site we wanted to provide an update for what progress has been made, what is currently happening on site and the remaining works still to be completed.

Kirtling Street (KRTST)

Works completed since Jan 2024:

- Completion of Cemex (Kirtling Wharf) drainage and paving
- Completion of Kirtling Street asphaltting and re-paving works. Including new lamp posts and tree installation. (See photo below left)
- Completion of external footpaths around the site
- Completion of electromechanical kiosk for housing of the equipment to provide smooth running of the tunnel. (See photo below right)



24 HOUR HELPDESK 08000 30 80 80

helpdesk@tideway.london | Freepost TIDEWAY

www.tideway.london



@TidewayLondon

INFORMATION SHEET



Tideway

ferrovial
construction



Current activities

- General snagging works.
- Site demobilisation – hoarding repairs and disposal of materials from site.

Works still do to:

- Site offices demobilisation – currently expected by July 2025
- See below current programme*

| KRTST - Programme Overview | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | |
|--|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| Kirtling Street highway reinstatement | | | | | | | | | | | | | | | | | | | | | | | | |
| External footpaths reinstatement | | | | | | | | | | | | | | | | | | | | | | | | |
| Kirtling Wharf Drainage and Paving Slabs | | | | | | | | | | | | | | | | | | | | | | | | |
| Snagging Works | | | | | | | | | | | | | | | | | | | | | | | | |
| Hoarding installation and repairs | | | | | | | | | | | | | | | | | | | | | | | | |
| Site demob and land hand-back | | | | | | | | | | | | | | | | | | | | | | | | |
| System Commissioning / Storm Testing | | | | | | | | | | | | | | | | | | | | | | | | |
| Site offices removal | | | | | | | | | | | | | | | | | | | | | | | | |

* Remaining works regarding the houseboats and mooring piles are not shown on the above programme as the detail around the reinstatement requirements are being discussed directly with Nine Elms Pier, houseboat owners and other relevant parties.

Heathwall Pumping Station (HEAPS)

Works done since January 2024:

- Completion of architectural and landscaping features: including paving of the Thames Path, installation of pumping station gates, asphaltting of the compound and installation of fin fence along the compound. (see photos below)
- Completion of minor civils for the electromechanical readiness and operation of the tunnel.
- Completion of all underground works.
- Completion of new site brick wall.
- Cleaning of pumping station.



24 HOUR HELPDESK 08000 30 80 80

helpdesk@tideway.london | Freepost TIDEWAY

www.tideway.london



@TidewayLondon

INFORMATION SHEET



Tideway

ferrovial
construction



Current activities

- Removal of hoardings, to reveal new brick wall and gates.
- Eastern boundary fence reinstatement

Works still do to

- Installation of final architectural elements such as jetty fence, planned for completion by Nov 24.
- Decommissioning of outfall diversion (PLA dependent) – November/February.
- See below current programme

| HEAPS - Programme Overview | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | |
|--|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| MEICA Installations | | | | | | | | | | | | | | | | | | | | | | | | |
| Minor Civils | | | | | | | | | | | | | | | | | | | | | | | | |
| Architectural and Landscaping works | | | | | | | | | | | | | | | | | | | | | | | | |
| Hoarding removals and Site Reinstatement | | | | | | | | | | | | | | | | | | | | | | | | |
| Snagging Works | | | | | | | | | | | | | | | | | | | | | | | | |
| System Commissioning / Storm Testing | | | | | | | | | | | | | | | | | | | | | | | | |
| Outfall Diversion Decommissioning | | | | | | | | | | | | | | | | | | | | | | | | |
| Site demob and land hand-back | | | | | | | | | | | | | | | | | | | | | | | | |

Next Community Liaison Working Group

We would like to invite you to our next and final Community Liaison Working Group to be held on 29 October from 6pm. Please email getinvovled@tideway.london to register your interest in attending, an invite will be sent out, in the coming weeks, to those already signed up to our distribution list.

Thank you as always for your patience, interest and support.

The Tideway team.

24 HOUR HELPDESK 08000 30 80 80

helpdesk@tideway.london | Freepost TIDEWAY

www.tideway.london

   @TidewayLondon