

Chambers Wharf Community Liaison Working Group Monday 8 October 2018



CONTENTS

- Chambers Wharf Update
- Progress report
- Upcoming works
- Noise and Vibration
- Community Relations


Acoustic Enclosure

- Installation 40% complete
- Installing steel frame until end of October
- Cladding started on the east and west elevations





Acoustic Enclosure – 69m long x 33m wide x 23m high




Slurry Treatment Plant Foundations

- Open tanks demolished and removed from site
- Further concrete breaking required to remove existing slabs
 - Saw cutting to reduce necessity for breaking
 - Two further days of breaking expected this week
- Formwork and reinforcement steel installation foundations
- Water treatment plant delivery in early November





Shaft Excavation – Summary




Remedial works: panel 15 of shaft diaphragm walls

Working hours: up to 22:00 Mon-Fri; up to 13:00 Saturdays

Grouting outside of the wall panel – **Complete** Digging a new wall panel outside of panel 15 – **Complete** Removing affected part of the existing wall panel – **Complete** Installing metal cages to reinforce the new panel – **Complete** Concreting new wall panel, including the affected area within the existing wall panel – **Complete**

Jet grouting to ensure water tightness of shaft – End of October



Barge movements – last 3 months

September:

7 barges6,092 tonnes +193 tonnes

Avoiding approx. **315** lorry movements



Section 61 for Shaft Construction Phase

Section 61 phase four covers anticipated construction work: June 2018 - Feb. 2019.

Minor amendments to S61 to cover programme changes and STP setup – no changes to consented working hours

Permitted Site Working Hours

Standard Working Hours: 08:00 to 18:00 (Monday to Friday) and 08:00 to 13:00 (Saturday)

Extended Working Hours

- 18:00 to 22:00 (Monday to Friday). 08:00 to 17:00 (Saturday)
- General works limited to tidally influenced marine movements, lighting (task specific) and gantry crane movements within shaft enclosure
- Remedial works to panel 15 of the diaphragm wall (not after 13:00 on Saturdays)
- Base slab concrete pours
- Phase 2 shaft excavation material movements

Movement of excavated material outside of the shaft enclosure up to 20:00 Monday to Friday; up to 17:00 on Saturdays. For six weeks or to 30m depth, whichever is sooner.

<u>Continuous Working Hours</u> (24/7) For steel fixing and base slab preparatory works, phase 2 shaft excavation (within enclosure) and secondary concrete lining construction. Plus a pump test on completion using submerged electric pumps.

Mobilisation and demobilisation Hours

- 07:00 to 08:00 and 18:00 to 19:00 (Monday to Friday). 07:00 to 08:00 and 13:00 to 14:00 (Saturday)
- 22:00 to 22:30 (Extended working hours activities) (Monday to Friday). 17:00 to 17:30 (Extended working hours activities) (Saturday)

Chambers Wharf Target Programme – Shaft Works

Programme Overview	2018	2018 2019		2021	2022	2023	
	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J FMAM J J A S O N D	
Ground treatment							
Shaft construction - Diaphragm Wall							
Shaft construction - Capping Beam							
Archaeology							
Accoustic Enclosure erection							
Shaft construction - Excavation							
Shaft construction - Lining and Adits							
Slurry Treatment Plant - Installation							
Tunnelling							
Secondary lining - Tunnel							
River wall construction							
Shaft finishings							
Cofferdam removal							
Mechanical & Electrical works							
Systemwide Commissioning							
	Standa	Standard Working Hours (08:00 - 18:00) Monday to Friday, (08:00 - 13:00) Saturday		rday			
	Extend		(08:00 - 22:00) Monday to Friday - Dwall and Support activities				
	Contin		08:00 - 13:00) Saturday - (S 00:00 - 00:00) Monday to S	•• • • • • • • • • • • •			

12-month draft look-ahead

Programme Overview		2018			2019							
		Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Diaphragm Wall Remedial												
Archaeology/Excavation - Outside Enclosure												
Erection of Acoustic Enclosure												
Gantry Crane Installation												
Main Shaft Excavation (24hr) Inside Enclosure												
Shaft Base Slab												
Shaft Secondary Lining and Portals												
Tunnelling Set Up												
Slurry Treatment Plant - Foundations and Walls												
Erection of Slurry Treatment Plant												
Logistical movements into and out of Acoustic Enclosure - to 20.00hrs												
Support Activities (Marine, Maintenance, etc,)												
	Standard Working Hours (08:00 - 18:00) Monday to Friday,		ay, (08:00	- 13:00) S	aturday							
	Extended Working Hours (08:00 - 22:00) Monday to Friday - Dwall and Support a		ort activi	ties								
	(08:00 - 13:00) Saturday - (Support activities to 17.00)											
	Continuous Working Hours (00:00 - 00:00) Monday to Sunday											


CLWG Programme Summary

CLWG Month	Tunnelling Start	Tunnelling Complete	End of Construction	Commissioning Complete			
March 2017	December 2018	October 2020	March 2022	December 2022			
March 2018	June 2019	January 2021	March 2022	December 2022			
April 2018	July 2019	March 2021	July 2022	June 2023			
May 2018	July 2019	March 2021	July 2022	June 2023			
June 2018	July 2019	March 2021	July 2022	June 2023			
July 2018	July 2019	March 2021	July 2022	June 2023			
August 2018	No CLWG						
September 2018	September 2019	March 2021	July 2022	June 2023			
October 2018	September 2019	March 2021	July 2022	June 2023			

Overview of Completed Acoustic Enclosure and STP




Noise and Air Quality Readings





	TSP	PM10	PM2.5
Number of 24-hour mean PM10 alerts	2	0	2
Number of 15-min PM10 alerts	-	0	-
Monthly mean	18.63	11.04	5.40
Annual mean Air Quality Objective	12	40	25
Data Capture (%)	99	99	99


Air – August 2018




Location	UK Air Quality Objective	NO₂ µg/m³
DT1		21.49
DT2] [22.68
DT3	40	25.00
DT4		18.63
DT5] [26.10
DT6		26.92


There were no 24 hour dust alerts during August 2018.

Total Allowable Alerts	35 per year
Total August Alerts	0
Number of Alerts (12-month rolling)	2



Air – September 2018







There were no 24 hour dust alerts during September 2018.

Total Allowable Alerts	35 per year
Total September Alerts	0
Number of Alerts (12-month rolling)	1

Community Relations across Tideway East

Big Ben Challenge – 20km Paddle Board



As part of the Tideway Foreshore Festival in September, a team of staff paddle boarders from Earl Pumping Station paddled from Putney Bridge in aid of 4 south London charities.

Charity fund raising

• Five Tideway East staff completed the British 10K run in July, in support of the Deborah Ubee Trust, a mental health charity based in Greenwich, raising over £800



- In September, staff raised over £600 with a Macmillan Coffee Morning
- A staff member is also running a half marathon to raise money for Macmillan on 14 October.



If you have any questions or enquiries please contact the Tideway Helpdesk on:

Telephone: 08000 308080

Email: Helpdesk@Tideway.London