

WEEKLY SITE UPDATE



26 May 2023

THIS WEEK

Secondary lining works continued below ground. This is where we add a second layer of concrete onto the inside of the tunnel. Secondary lining is 50% complete in the tunnel towards Abbey Mills and 65% complete in the tunnel from Greenwich Pumping Station.

The site team continued fixing the steel reinforcement and shutters in the Air Treatment Unit (ATU). We also continued pre-cast beam construction, making four more of the blocks which will support the roof of our shaft and chambers below ground. Once completed, these beams will support the roof of our shaft and chambers below ground.

We began steel fixing and shuttering for detailed river wall tie-in works on the eastern side of the site. This is where the new river wall will connect to the existing wall.



Photograph shows steel reinforcement installed in the Air Treatment Unit

BANK HOLIDAY WEEKEND

Over the Bank Holiday weekend, surface-based site construction activities will continue on Saturday. Secondary lining of the tunnels and other works within the acoustic enclosure will continue on Sunday and Bank Holiday Monday. Periodic movement of aggregates outside the noise enclosure for secondary lining activities may also be required. The 24-hour security team will be on site throughout the long weekend.

24 HOUR HELPDESK 08000 30 80 80
helpdesk@tideway.london | Freepost TIDEWAY
www.tideway.london



NEXT WEEK

Secondary lining works of the tunnel will continue, with associated movement of aggregate and logistics. Aggregates needed for the concrete will arrive by barge.

The team will begin the river wall tie-in detail excavation, with periodic concrete breaking in the west of the site. This will enable us to connect the new river wall into the existing river wall.

The team will also continue floor sawing for the new river wall capping beam construction, with periodic breaking. The capping beam will be the concrete beam which connects all the new river wall piles together.

We will also continue shuttering, steel and concrete works as part of construction for the pre-cast beams on the western side of the site.

The team will endeavour to undertake any concrete breaking work during the day between 9am and 5pm. We continue to use mitigation measures such as noise barriers around any breaking work, tools and equipment designed to reduce impacts, plus we will continue to monitor noise and vibration.

We provide this lookahead every Friday. It is also available on our [website](#).

ABNORMAL LOADS

None scheduled. Any such deliveries are in accordance with Metropolitan Police requirements for abnormal loads, to help minimise traffic disruption in London. We do try to keep any disturbance to a minimum but apologise for any inconvenience this may cause.

WORKING HOURS

We continue to work 24 hours per day within the acoustic enclosure. The doors of the enclosure are closed for the night from 6pm to 7am, although there may be occasions when they are re-opened in the evening (up to 10pm) for the movement of equipment.

The table outlines working hours used for the movement of materials onsite outside of the noise enclosure.

Options in preferred order	Type	Days	Times
Option 1	Standard hours	Monday to Friday Saturday	8am – 6pm 8am – 1pm
Option 2	Extended hours	Monday to Friday Saturday	6pm – 10pm 1pm – 5pm
Option 3	Continuous hours*	Saturday	5pm – 10pm
Option 4	Continuous hours*	Sunday	10am – 6pm
Option 5	Continuous hours*	Sunday	8am – 10pm

**Only required when absolutely necessary - any operations would be intermittent*

OTHER NEWS – Community Liaison Working Group

The Chambers Wharf site team will be holding a community liaison working group meeting, online, on Monday 5 June from 6.30pm – 8pm.

This meeting will provide an update on recent work at Chambers Wharf and in the super sewer. Our team will also let you know what will be happening on the site over the coming months and residents will have the opportunity to ask the team about their work.

The notes and slides from the last meeting are available here [presentation](#) and [notes](#)

If you would like to attend the meeting, please email getinvolved@tideway.london.

OTHER NEWS - Section 106 & Community Enhancement Fund Update

There is still around £400,000 of the fund remaining for local projects. If you have a community idea and wish to apply for the next round of voting, or are interested in joining the panel of local representatives, please email Jacqueline Christie, at Southwark council: Community.Engagement@southwark.gov.uk.

The window for the next round of applications is open until the end of August, with further details and how to apply available on Southwark Council's [webpage](#).

INDEPENDENT COMPENSATION PANEL

If you feel affected by our work, please contact the Helpdesk, who can advise you on support available through the Independent Compensation Panel. Typical mitigation could include the installation of secondary glazing, blackout blinds or noise cancelling headphones.

If you would like to make an application to the Independent Compensation Panel (ICP), please contact our Helpdesk at helpdesk@tideway.london to request a copy of the claim form.

We apologise for any inconvenience our work may cause.

CONTACT DETAILS

If you have any questions, please contact the Tideway Helpdesk on **08000 30 80 80** or email helpdesk@tideway.london.

Jacqueline Christie, Consultation and Involvement Officer for Southwark Council, can be contacted for any Tideway enquiries at: Community.Engagement@southwark.gov.uk