

# WEEKLY SITE UPDATE



2 June 2023

## THIS WEEK

The site team completed the first concrete pour for one of the chamber walls and continued fixing the steel reinforcement and shutters in the Air Treatment Unit (ATU) in the east of the site.

We also poured 7 pre-cast support blocks for the pre-cast beam construction for the shaft. Once completed, these beams will support the covers for the shaft and other chambers below ground.

We continued floor sawing for the capping beam works. The capping beam will be the concrete beam which connects all the new river wall piles together.

Secondary lining works, to add an extra layer of concrete to the inside of the two tunnels, also continued below ground. Secondary lining of the Greenwich Connection Tunnel is now approximately 70% complete.

Over the weekend we will continue movement of aggregate and logistics on the site surface, to support secondary lining works below ground. Shuttering for river wall tie-in works on the east of site also continue, as will work on the Air Treatment Unit. There will also be activity inside the acoustic enclosure on Sunday.



*Photograph shows the Chambers Wharf site team installing shutters for pre-cast concrete support blocks*

## NEXT WEEK

Secondary lining works of the tunnel will continue below ground, with associated surface movement of aggregate and logistics. Aggregates needed for the concrete will arrive by barge.

The team will continue:

- the west side river wall tie-in excavation, with periodic concrete breaking. This will connect the new river wall to the existing river wall
- the east side tie-in, with steel fixing, shuttering and concrete pours
- steel fixing, shuttering and pouring concrete in the Air Treatment Unit
- floor sawing for capping beam construction, with periodic breaking and excavation in the west and central areas of the site

We will also continue shuttering and pouring concrete as part of construction for the pre-cast beams needed for our chambers below ground.

The team will endeavour to undertake any concrete breaking work during the day between 9am and 5pm. We continue to use mitigation measures such as noise barriers around any breaking work, tools and equipment designed to reduce impacts, plus we will continue to monitor noise and vibration.

We will provide this lookahead every Friday. It is also available on our [website](#).

## ABNORMAL LOADS

None scheduled. Any such deliveries are in accordance with Metropolitan Police requirements for abnormal loads, to help minimise traffic disruption in London. We do try to keep any disturbance to a minimum but apologise for any inconvenience this may cause.

## WORKING HOURS

We continue to work 24 hours per day within the acoustic enclosure. The doors of the enclosure are closed for the night from 6pm to 7am, although there may be occasions when they are re-opened in the evening (up to 10pm) for the movement of equipment.

The table outlines working hours for the movement of materials onsite outside of the noise enclosure.

Options in preferred order	Type	Days	Times
<b>Option 1</b>	Standard hours	Monday to Friday Saturday	8am – 6pm 8am – 1pm
<b>Option 2</b>	Extended hours	Monday to Friday Saturday	6pm – 10pm 1pm – 5pm
<b>Option 3</b>	Continuous hours*	Saturday	5pm – 10pm
<b>Option 4</b>	Continuous hours*	Sunday	10am – 6pm
<b>Option 5</b>	Continuous hours*	Sunday	8am – 10pm

*\*Only required when absolutely necessary - any operations would be intermittent*

## OTHER NEWS - Community Liaison Working Group

The Chambers Wharf site team will be holding a community liaison working group meeting, online, on Monday 5 June from 6.30pm – 8pm.

This meeting will provide an update on recent work at Chambers Wharf and in the super sewer. Our team will also let you know what will be happening on the site over the coming months and residents will have the opportunity to ask the team about their work.

Details of the last meeting are available here - [slide pack](#) and [notes](#).

If you would like to attend the meeting, please email [getinvolved@tideway.london](mailto:getinvolved@tideway.london).

## OTHER NEWS – Chambers Wharf Community Enhancement Fund

There is still over £400,000 of the Community Enhancement Fund remaining for projects in the Chambers Wharf area. If you have a community idea and wish to apply for the next round of voting, or are interested in joining the panel of local representatives, please email Jacqueline Christie, at Southwark council:

[Community.Engagement@southwark.gov.uk](mailto:Community.Engagement@southwark.gov.uk).

The window for the next round of applications is open until the end of August 2023. Further information and details on how to apply is available on Southwark Council's [webpage](#).

## INDEPENDENT COMPENSATION PANEL

If you feel affected by our work, please contact the Helpdesk, who can advise you on support available through the Independent Compensation Panel. Typical mitigation could include the installation of secondary glazing, blackout blinds or noise cancelling headphones.

If you would like to make an application to the Independent Compensation Panel (ICP), please contact our Helpdesk at [helpdesk@tideway.london](mailto:helpdesk@tideway.london) to request a copy of the claim form.

We apologise for any inconvenience our work may cause.

## CONTACT DETAILS

If you have any questions, please contact the Tideway Helpdesk on 08000 30 80 80 or email [helpdesk@tideway.london](mailto:helpdesk@tideway.london).

Jacqueline Christie, Consultation and Involvement Officer for Southwark Council, can be contacted for Tideway enquiries at: [Community.Engagement@southwark.gov.uk](mailto:Community.Engagement@southwark.gov.uk)